

Document No.	
Revision	00

TEST STATION IL):		
Project Name:			Project No.:
Start Date:			Owner: City of Calgary
Site Name:			CP Company:
Post Location (GPS):			ct & Number:
TEST	LEAD INS	STALLAT	ION
	CARRIEF		
TASK	√/x	N/A	REMARKS
Materials Inspected for Defects / Damage?			
Materials Meet CoC 503.01.00 Approved Materials?			
Pipe Coating Removed and Surface Prepared?			
Pipe Wall Thickness Measured?			Wall Thickness Measured:
Copper Sleeve Used?			
#15CP Charge Used for Steel Pipe Welding?			
#45CP Charge Used for Non-Steel Pipe Welding?			
Thermite Weld Successful?			IF FAILED, MOVE WELD MIN. 150MM AWAY
Slag Removed from Weld?			
Welds Pass Pull Test and Visual Inspection?			
Additional Test Lead Separated >150mm?			
Repeat Above Steps for ALL Additional Welds			# of Additional Welds:
Resistance Measured Between Leads <1.0Ω?			Resistance:
Continuity Between Leads Confirmed?			
Pictures of Welds Taken Before Recoating?			
	ENCASEME	ENT PIPE	
TASK	√/x	N/A	REMARKS
Encasement Surface Cleaned and Prepared?			
Copper Sleeve Used?			
#45CP Charge Used for Welding?			
Thermite Weld Successful?			IF FAILED, MOVE WELD MIN. 150MM AWAY
Slag Removed from Weld?			
Welds Pass Pull Test and Visual Inspection?			
Additional Test Lead Separated >150mm?			
Repeat Above Steps for ALL Additional Welds			# of Additional Welds:
Resistance Measured Between Leads $<1.0\Omega$?			Resistance:
Continuity Between Leads Confirmed?			
Pictures of Welds Taken Before Recoating?			
CONCRETE-ST		TER OR FO	DREIGN PIPE
TASK	√/x	N/A	REMARKS
Type of Structure Identified? (Adapter or Foreign Pipe)			Structure:



Document No.	
Revision	00

Surface Cleaned and Prepared?				
Pipe Wall Thickness Measured?		W	all Thickness Meas	ured:
Copper Sleeve Used?				
#15CP Charge Used for Steel Pipe Welding?)			
#45CP Charge Used for Non-Steel Pipe Weld	ding?			
Thermite Weld Successful?		IF	FAILED, MOVE WE	LD MIN. 150MM AWAY
Slag Removed from Weld?				
Welds Pass Pull Test and Visual Inspection?				
Additional Test Lead Separated >150mm?				
Repeat Above Steps for ALL Additional We	elds	# 0	of Additional Weld	5:
Resistance Measured Between Leads <1.00)?	Re	sistance:	
Continuity Between Leads Confirmed?				
Pictures of Welds Taken Before Recoating	?			
	Test Leads Ins	stall Sign Off		
	rest Leads III.			
Installer Name / Initials:	CP Inspector N (Backfill A	ame / Initials		Date (MM/DD/YY):
Installer Name / Initials:	CP Inspector N	ame / Initials		Date (MM/DD/YY):
Installer Name / Initials:	CP Inspector N	ame / Initials		Date (MM/DD/YY):
-	CP Inspector N	ame / Initials pproval)	3:	Date (MM/DD/YY):
-	CP Inspector No (Backfill A	ame / Initials pproval)	3:	Date (MM/DD/YY): REMARKS
	CP Inspector No (Backfill A	ame / Initials pproval) ESS INSTALL	3:	
TASK	CP Inspector No (Backfill A	ame / Initials pproval) ESS INSTALL	3:	
TASK Correct Couplings and/or Harnesses Ordere	CP Inspector No (Backfill A	ame / Initials pproval) ESS INSTALL	3:	
TASK Correct Couplings and/or Harnesses Ordere Factory Installed Bond Straps Strap Mounts Couplings and/or Harnesses Checked for De Damage? Isolation Boot Installed on Isolating Coupling	CP Inspector No (Backfill A	ame / Initials pproval) ESS INSTALL	3:	
TASK Correct Couplings and/or Harnesses Ordere Factory Installed Bond Straps Strap Mounts Couplings and/or Harnesses Checked for De Damage?	CP Inspector No (Backfill A	ame / Initials pproval) ESS INSTALL	3:	

TASK		✓ / x	N/A			REMARKS	
Correct Couplings and/or Harnesses Ordere	ed with						
Factory Installed Bond Straps Strap Mounts	s?						
Couplings and/or Harnesses Checked for Do	efects /						
Damage?							
Isolation Boot Installed on Isolating Couplir	ng Towards						
the Concrete-Steel Adapter and Protrudes	Min. 25mm						
Outside End of Coupling?							
Isolating Coupling Tested and Confirmed to	Ве			Equipmen	t Used:	1	Measured Ω:
Isolated?							
Non-Isolating Coupling Tested and Confirm	ed to Be			Equipmen	t Used:	1	Measured Ω:
Continuous?							
All Ring Terminal Connections Attached to	Rods/Bolts						
and Nuts Torqued?							
Any Thermite Weld Pipe Connections Comp	oleted						
Successfully Following "Test Lead Installation	on"						
Section?							
All Thermite Welded Connections Recoated	t						
Successfully Following "Coating Installation	" Section?						
Pictures of Couplings and/or Harnesses Ta	ken Before						
Wrapping?							
Couplings and Harnesses Wrapped with De	nso Mastic						
and Tape According to Manufacturer's MQ	AP?						
	Coupling	/ Harnes	s Install S	Sign Off			
Installer Name / Initials:	CP Ins	pector Na (Backfill A		tials:		Date (MM	/DD/YY):



Document No.	
Revision	00

	COA	TING INS	TALLAT	ION	
	CA	RRIER PIPI	E COATIN	G	
TASK		√/x	N/A		REMARKS
Type/Brand of Recoat System to be used for	or Welds			Brand:	
Materials Inspected for Defects / Damage?				Batch #:	
Pipe Heated Prior to Recoat System Being A	Applied?				
Primer Applied and Dry to Touch (if applica					
Recoat System Applied According to Manu Qualified Application Procedure (MQAP)?					
Recoat System Successfully Adhered to Struncluding All Corners and Edges?	ucture				
Pictures of Every Recoat Taken Before Bac	kfilling?				
	EN	CASEMEN [®]	T COATIN	G	
TASK		√/x	N/A		REMARKS
Type/Brand of Recoat System to be used for	or Welds			Brand:	
Materials Inspected for Defects / Damage?				Batch #:	
Pipe Heated Prior to Recoat System Being A	Applied?				
Primer Applied and Dry to Touch (if applica	-				
Recoat System Applied According to Manu Qualified Application Procedure (MQAP)?	facturer's				
Recoat System Successfully Adhered to Struncluding All Corners and Edges?	ucture				
Pictures of Every Recoat Taken Before Bac	kfilling?				
	CONCRET	E-STEEL A	DAPTER C	OATING	
TASK		√/x	N/A		REMARKS
Type/Brand of Recoat System to be used for	r Welds			Brand:	
Materials Inspected for Defects / Damage?				Batch #:	
Pipe Heated Prior to Recoat System Being A	Applied?				
Primer Applied and Dry to Touch (if applica	ble)?				
Recoat System Applied According to Manu Qualified Application Procedure (MQAP)?	facturer's				
Recoat System Successfully Adhered to Stru	ucture				
Including All Corners and Edges?					
Pictures of Every Recoat Taken Before Bac					
		ating Insta			
Installer Name / Initials:	CP Ins	pector Na (Backfill A		tials:	Date (MM/DD/YY):



Document No.	
Revision	00

	ANC	DDE INST	ALLATIC	ON			
CARRIER PIPE ANODES							
TASK		√/x	N/A		REMARKS		
Anodes Inspected for Defects / Damage?							
					Anode Spacing:		
Anodes Installed According to IFC Drawing S	Spacing?				Pipe Spacing:		
					Nearest Coupon/Electrode:		
Anodes Spliced to Header Cable Using Two-	•				lethod: 130C Splicing Tape & Electrical		
Method and Splices Inspected for Integrity				Tape			
Pictures of Every Anode Taken Before Back							
Anodes Covered with Min. 300mm Native E Moisture Retaining Soil	ackfill or						
Anodes Soaked with Min. 10L Potable Water	r Prior to						
Backfilling	11110110						
	EN	CASEMEN	T ANODES	5			
TASK		√/x	N/A		REMARKS		
Anodes Inspected for Defects / Damage?							
				Anode to	Anode Spacing:		
Anodes Installed According to IFC Drawing S	Spacing?				Pipe Spacing:		
					Nearest Coupon/Electrode:		
Anodes Spliced to Header Cable Using Two-	-			I = =	lethod: 130C Splicing Tape & Electrical		
Method and Splices Inspected for Integrity?				Tape			
Pictures of Every Anode Taken Before Back							
Anodes Covered with Min. 300mm Native E Moisture Retaining Soil	ackfill or						
Anodes Soaked with Min. 10L Potable Wate	r Prior to						
Backfilling							
	CONCRET	E-STEEL A	DAPTER A	NODES			
TASK		√/x	N/A		REMARKS		
Anodes Inspected for Defects / Damage?							
				Anode to	Anode Spacing:		
Anodes Installed According to IFC Drawing S	Spacing?				Pipe Spacing:		
					Nearest Coupon/Electrode:		
Anodes Spliced to Header Cable Using Two-	•			-	lethod: 130C Splicing Tape & Electrical		
Method and Splices Inspected for Integrity?				Tape			
Pictures of Every Anode Taken Before Back Anodes Covered with Min. 300mm Native E							
Moisture Retaining Soil	Sackfill or						
Anodes Soaked with Min. 10L Potable Wate	r Prior to						
Backfilling							
	An	ode Insta	II Sign Of	ff			
Installer Name / Initials:	CP Ins	pector Na	-	tials:	Date (MM/DD/YY):		
, , , , , , , , , , , , , , , , , , , ,		(Backfill A	pproval)		222 (, 227).		



Document No.	
Revision	00

AC & DC COUPONS, PERMANENT REFERENCE ELECTRODE INSTALLATION						
TASK		√/×	N/A		REMARKS	
Coupons and/or Electrodes Inspected for D Damage?	efects /					
Coupons Installed According to IFC Drawing Specifications?	3			Coupon to	o Pipe Spacing: o Nearest Anode: o Nearest Coupon: o Nearest Electrode:	
Electrode Installed According to IFC Drawin Specifications (OR Manufacturers Specifications)?	_			Electrode	to Pipe Spacing: to Nearest Anode: to Nearest Coupon:	
Pictures of Every Coupon and Electrode Ta Backfilling?	ken Before					
Coupons and/or Electrodes Covered with N Native Backfill or Moisture Retaining Soil	1in. 150mm					
Coupons and/or Electrodes Soaked with Mi Potable Water Prior to Backfilling	in. 10L					
	Coupons ar	nd Electro	de Instal	II Sign Off		
Installer Name / Initials:	CP Inspector Name / Initials: (Backfill Approval)		tials:	Date (MM/DD/YY):		

	TEST PO	OST IN	STALLAT	TION	
TASK		√/x	N/A		REMARKS
Test Post and Head Inspected for Defects /	Damage?				
A minimum of 2m extra cable for each lead inside post OR at base of test post if unable					
Test Post Buried 600mm – 800mm Above Fi	nal Grade?				
Static Potentials of Each Lead Measured and in the Tables Below Prior to Termination?	d Recorded				
Test Leads Terminated in Head According to Drawings?) IFC				
Test Leads Labelled with Weather Resistant	Labels?				
Potentials of Each Lead Measured and Reco Tables Below After Termination?	rded in the				
GPS Coordinates of the Test Post Recorded?	,			GPS:	
Picture of Test Post Taken Once Install is Co	ompleted?				
	Test P	ost Inst	all Sign	Off	
Installer Name / Initials:	CP Inspector Name / Initials: (Backfill Approval)		Date (MM/DD/YY):		



TEST STATION DATA
TO PORTABLE CUCUSO4 REFERENCE ELECTRODE

Document No.	
Revision	00

Description	Cable Color	Static (mV)	Connected (mV)	Resistance Lead 1 to 2 (Ω)	Current (mA)		
Carrier Pipe Lead 1							
Carrier Pipe Lead 2							
Encasement Lead 1							
Encasement Lead 2							
Concrete-Steel Adapter Lead 1							
Concrete-Steel Adapter Lead 2							
Carrier Pipe Anode Lead 1							
Carrier Pipe Anode Lead 2							
Encasement Anode Lead 1							
Encasement Anode Lead 2							
Concrete-Steel Adapter Anode Lead 1							
Concrete-Steel Adapter Anode Lead 2							
AC Coupon (DC Volts)							
AC Coupon (AC Volts)							
DC Coupon							
Permanent Reference Electrode							
Additional Comments: QA/QC DOCUMENT SIGN OFF `This is to be completed and signed off once all tasks associated with the identified Test Station has been completed. Both CP/Prime Contractor and Engineer Consultant approves and is confident that all CP related items have been installed according to the IFC drawings and CoC Waterworks Construction Standards.							
CP/Prime Contractor:	N	AME	SIGNATURE DATE		IM/DD/YY)		
Engineer Consultant:	N	AME	SIGNATURE	DATE (M	IM/DD/YY)		
City Inspector:		AME	SIGNATURE DATE (MM/DD/YY)				